

If construction delays do not allow for Permanent seeding and mulching, provide temporary seeding or dormant and frost seeding and mulch in all locations disignated for Permanent Seeding and Mulch.

Temporary Construction Ingress/Egress Pad (Small Sites--Two Acres or Less - pages 21-24 of the Indiana Storm Water Quality Manual

Top Soil Salvage and Utilization - pages 25-28 of the Indiana Storm Water Quality Manual

Temporary Seeding - pages 31-34 of the Indiana Storm Water Quality Manual

Permanent Seeding — pages 35-40 of the Indiana Storm Water Quality Manual

Mulching - pages 55-58 of the Indiana Storm Water Quality Manual

Rock Check Dam - pages 97-102 of the Indiana Storm Water Quality Manual Vegatative Filter Strip — pages 211—214 of the Indiana

Silt Fence - pages 215-222 of the Indiana Storm Water Quality Manual

Storm Water Quality Manual.

Concrete Washout - pages 247-256 of the Indiana Storm Water Quality Manual

Erosion Control Blanket - pages 63-64 of the Indiana

Storm Water Quality Manual

Grass lined Channel - pages 111-114 of the Indiana

Storm Water Quality Manual Outlet Protection - pages 121-125 of the Indiana

Storm Water Quality Manual Sediment Basin -pages 191-203 of the Indiana Storm

Water Quality Manual Geotextile Fabric Drop Inlet Protection - pages 153 -

Insert (Basket) Curb Inlet Protection - pages 177-180 of the Indiana Storm Water Quality Manual

158 of the Indiana Storm Water Quality Manual

All references to Indiana Storm Water Quality Manual are to Chapter 7, Storm Water Quality Measures: Construction & Land-Disturbing Activities AND ARE INCLUDE IN AN APPENDIX TO THE EXPANDED EROSION CONTROL REPORT ALL OF WHICH IS MADE A PART OF THIS CONTRACT.

Description of potential pollutant sources associated with construction activities.

- 1. The inadvertent loss of vehicle fluids associated with the on-site fueling, maintenance and repair of construction equipment.
- All fluids should be captured prior to entering the storm sewer system. Overfill prevention devices (shut-offs) should be provided by all fuel trucks. Maintenance should be performed only where drip pans or absorbent materials can be utilized and maintained.
- 2. Construction equipment that is not properly maintained (i.e., leaking, oils, grease, fuel).
- All construction equipment should be inspected by the contractor's mechanic on a periodic basis to assure a closed system in regards to mechanical fluids (oil, fuel, grease, etc.)

3. Wash down of concrete trucks.

SB

Wash down area for concrete equipment shall be created in such a manner to assure that runoff is directed to sheet flow and is not allowed to directly enter the storm water disposal system.

4. Wash down of outdoor finishes (exterior brick, muriatic acid).

Wash down of exterior finishes shall be done in such a manner to assure that runoff is directed to sheet flow and is not allowed to directly enter the storm water disposal system.

5. Material Storage

Provide berms, lined surfaces or secondary containment devices to control the leakage / spillage of hazardous materials.

6. Human waste.

Porta-potties will be provided on site during all phases of construction until such time that permanent facilities are installed, operational and available.

Contractor's Note:

The erosion control practices indicated on this plan where developed based upon the conceptual grading plan designed for this development and do not indicate the limits of the erosion control practices that may be required on individual areas during residential construction. Special consideration must be given on those areas where fill is placed and where benching is required to prevent soil erosion.

Erosion Control Sequencing

- 1. Plant or maintain existing vegetative strip 20' wide minimum to protect existing ditch (St. Joseph Avenue) that carries storm water from the west as indicated and according to page 211, Chapter 7 of the ISWQM. (Install Porta-potty as required for work load.)
- 2. Install silt fence as indicated and as according to page 215, Chapter 7 of the ISWQM.
- Install Temporary Gravel Construction Entrance according to page 17, Chapter 7 of the ISWQM prior to any excavation. Concrete wash out should be located at said entrance.
- 4. Secure Motorized Heavy Equipment Parking, Maintenance and Re-Fueling Areas within area shown on plans; inspecting construction equipment daily for leaks or spills and clean up with absorbent or use drip pans. At the end of the day, all equipment (excavator, dozer, crane, backhoe, roller, etc.) will be lined up on the construction site. Vehicles will be inspected daily for leaks or spills and cleaned up with absorbent or the use of drip pans. If storing fuel on site, the Contractor shall use double-containment systems. Contractor shall properly dispose of all used oils, filters, lubricants and greases in accordance with all local, State, and Federal regulations.

5. Strip top soil and stock pile for that work associated with road and ditch construction as indicated on plan according to page 25, Chapter 7 of the ISWQM. Top soil may be wasted on site if properly seeded. Provide additional silt fencing as required.

- 6. Install rip—rap on geo—textile fabric within existing ditch. Construct parking lot detention pond (cut pond to grade and install outlet structures to be overflow orifices), area drains (overflow orifices), piping, and overflow release weirs, flumes and outlet energy dissipater. Install filter fabric drop inlet protection at the orifices and install pre-contruction inlet filter at said drains. Provide side slope protection by hydro-seeding banks or mulch and temporary seed for flumes and back of new curb.. Provide permanent seed when appropriate and if banks fail and erosion begins, provide sod to banks. Install rip-rap on geo-textile fabric within existing ditch.
- 7. As fill soil is placed on site, it may be necessary to install a temporary diversion swale to allow the site to drain (temporary diversions shall be directed into the detention pond). This may result in additional measures such as straw bales, rock check dams or erosion control blankets.
- 8. Remove any sediment from roads daily by shoveling or sweeping, as needed.
- 9. Seed/Sod/mulch/permanent seed site according to according to page 31-57, Chapter 7 of the ISWQM. after completion of utility and road improvements. Slopes less than 6% shall be seeded and mulched, slopes 6% and greater shall be sodded
- 10. Parking lot sediment basin shall have water drained/pumped out sediment removed and final grading performed, stone base installed and then final asphalt surface for final perking lot retention as per the grading plan. The installation of the parking lot will be one of the last final surface treatments of this project.
- It is the Developer's Responsibility to Monitor and Assure the Maintenance of All Erosion Control and Pollution Prevention/reductions Methods Indicated by this Plan, Details and Associated Reports. The Developer or His Representative must Be Knowledgeable in Erosion and Sediment Control, Inspect the Site for Storm Water Pollution Prevention Deficiencies at Least Weekly and Again Within 24 Hours of Every 1/2" Rain Event. A Log must Be Kept Indicating When These Activities Are Done and What, If Any, Action Has Been Taken to Remedy Any Deficiencies.

It is the Developer's Responsibility to Monitor and Assure the Maintenance of All Erosion Control and Pollution Prevention/reductions Methods Indicated by this Plan, Details and Associated Reports. The Developer or His Representative must Be Knowledgeable in Erosion and Sediment Control, Inspect the Site for Storm Water Pollution Prevention Deficiencies at Least Weekly and Again Within 24 Hours of Every 1/2" Rain Event, A Log must Be Kept Indicating When These Activities Are Done and What, If Any, Action Has Been Taken to Remedy Any Deficiencies.

NGINEERING LAND SURVEYING

ASLEY NDY 4 $\mathbf{u}_{\mathcal{O}}$ ∢ ∴ **ு** ப் 🔀 M 🗖 10つ 58 e e e N_r O \subset

4 ≥

5


APPROVED

JUL 1 1 2023

VANDERBURGH COU DRAINAGE BOAR

Received by the Vanderburgh County Surveyor's Office JUN - 9 2023

Time 11:23 AM Initials AR




SECTION A-A 1. DROP INLET SEDIMENT BARRIERS ARE TO BE USED FOR SMALL,

NEARLY LEVEL DRAINAGE AREAS. (LESS THAN 5%.)

- 2. USE 2X4 WOOD OR EQUIVALENT METAL STAKES, 3' MINIMUM LENGTH.
- 3. INSTALL 2X4 WOOD TOP FRAME TO INSURE STABILITY. 4. THE TOP OF THE FRAME (PONDING HEIGHT), MUST BE WELL BELOW
- THE GROUND ELEVATION DOWNSLOPE TO PREVENT RUNOFF FROM BY-PASSING THE INLET. A TEMPORARY DIKE MAY BE NECESSARY ON THE DOWNSLOPE SIDE OF THE STRUCTURE.

SILT FENCE INLET PROTECTION




1) SEDIMENT FILTER BAG TO BE PLACED ON INDOT NO. 8 AGGREGATE MINIMUM 6" THICK, STRAWBALES, WOOD MULCH, OR WOOD PALLETS (ALL FREE OF SHARP OBJECTS)


2) .TIGHTLY SEAL SLEEVE AROUND THE PUMP DISCHARGE HOSE WITH A STEEL HOSE CLAMP OR SIMILAR DEVICE. SEAMS MUST BE HIGH STRENGTH DOUBLE STITCHED "J" SEAMS.

CONTROL PUMPING RATE TO PREVENT EXCESSIVE PRESSURE WITHIN THE FILTER BAG IN ACCORDANCE WITH THE MANUFACTURER RECOMMENDATIONS. AS THE BAG FILLS WITH SEDIMENT, REDUCE PUMPING RATE.


5) REMOVE AND PROPERLY DISPOSE OF FILTER BAG UPON COMPLETION OF PUMPING OPERATIONS OR AFTER BAG HAS REACHED CAPACITY, WHICHEVER OCCURS FIRST. SPREAD THE DEWATERED SEDIMENT FROM THE BAG IN AN APPROVED UPLAND AREA AND STABILIZE WITH SEED AND MULCH. RESTORE THE SURFACE AREA BENEATH THE BAG TO ORIGINAL CONDITION UPON REMOVAL OF THE DEVICE. 6) REPLACE FILTER BAG IF BAG CLOGS OR HAS RIPS, TEARS, OR PUNCTURES. DURING OPERATIONS KEEP CONNECTION BETWEEN PUMP HOSE AND FILTER BAG WATER TIGHT, REPLACE BEDDING IF IT BECOMES DISPLACED.




SEDIMENT FILTER BAG



SILT DAM UNIT **CUT SECTION**





DIVERSION RIDGE REQUIRED

SECTION A -- A

2" - 3"

DIVERSION RIDGE

50' MIN FOR MAIN ENTRANCE

1. THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT

TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHT-OF-WAYS. THIS MAY

REQUIRE TOP DRESSING, REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO

2. WHEN NECESSARY, WHEELS SHALL BE CLEANED PRIOR TO ENTRANCE ONTO PUBLIC

CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.

3. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH

4. ROCK BAGS OR SANDBAGS SHALL BE PLACED SUCH THAT NO GAPS ARE EVIDENT.

MEASURE IS NOT

- FILTER FABRIC

USE ROCK BAGS TO CHANNELIZE

RUNOFF TO BASIN AS REQUIRED.

- ROCK BAGS MUST BE

GAPS ARE EVIDENT

PLACED SUCH THAT NO

NOTES:

- 1. STAPLES SHALL BE PLACED WHERE THE UNITS OVERLAP AND IN THE CENTERS OF THE 7' UNIT AS SHOWN IN DETAILS.
- CALLED OUT, BUT MAY 2. POINT 'A' MUST BE HIGHER THAN POINT 'B' TO ENSURE THAT THE WATER BE NECESSARY FOR FLOWS OVER THE DAM AND NOT AROUND THE ENDS. TEMP. DIVERSION

ROCK BAGS, OR CONTINUIQUS

GEOSYNTHETIC FABRIC BERN

OF EQUIVALENT HEIGHT

RIGHT-OF-WAY.

SUPPLY WATER TO WASH

WHEELS IF NECESSARY

EROSION BLANKETS & TURF REINFORCEMENT MATS SILT DAM INSTALLATION

EROSION AND SEDIMENT CONTROL NOTES

STORM WATER MANAGEMENT

GENERAL NOTES

The following are requirements to be followed by the Contractor during all phases of the project. Please note that this construction will be accomplished under the provisions of the National Pollutant Discharge Elimination System (NPDES) of the U.S. Environmental Protection Agency (EPA). A Storm Water Pollution Prevention Plan (SWP3) must be prepared for this project in conformance with EPA regulations (Code of Federal Regulations (CFR) 40, Part 122) and Indiana Department of Natural Resources (DNR) General Permit (GP-005). The Contractor will be responsible for compliance with the OPDES permit and the SWP3, as well as with all provisions of the plans and specifications. It will also be the Contractor's responsibility to prevent soil or sediment loss from the construction site. The Contractor shall not leave the site until all erosion control, sediment control, and storm water management practices are in place; have been inspected and found satisfactory;

STORM WATER MANAGEMENT

The project must be designed to provide positive post—construction control of storm water runoff from the site [using gutters, curbs, inlets, piping, and outlets to the receiving stream]. The erosion and sediment control measures discussed below will also provide some temporary storm water controls. During the course of construction, the contractor will install and maintain storm water controls in the sequence specified herein to provide comprehensive management of storm water for a project of this nature.

EROSION AND SEDIMENT CONTROL The project must be designed to minimize adverse off-site effects of soil erosion and resulting sediment loss through the use of proper construction techniques; and by installing both temporary and permanent management practices. All soil-disturbing activities performed by the Contractor will be accomplished in such manner as to prevent loss of sediment from the construction site during rainfall events. To accomplish this, the following specific steps will be taken during construction:

1 Immediately after mobilization but prior to initiation any soil-disturbing activities, the Contractor will install all specified perimeter controls on the site. These practices have been designed to trap all sediment produced during soil—disturbing activities, and to prevent off—site damage. It is recognized that some site preparation may be required to properly install these practices

2 The recommended sequence for the installation and removal of erosion and sediment control measures is as follows: peimeter control measures (silt barriers and fencing) installed at designated areas; cleaning of street during construction; site grading (including temporary slope stabilization) as needed; installation of utilities; building construction; paving; final grading; installation of sod or vegetative materials; building construction; paving; final grading; installation of sod or vegetative materials; removal of temporary practices and perimeter controls; and site cleanup. 3 During all soil—disturbing activities, the Contractor will take appropriate steps using accepted construction methods to minimize exposure of unprotected soil and other construction materials to rainfall. Particular care must be exercised when dealing with topsoil stockpiles, fill material, or soil on slapes. The Contractor will maintain a date log of all soil disturbance activities or major grading

operations, and of all management practice or control measure installations. 4 If, during the course of construction, any area of soil including stockpiles) remains exposed for more than fourteen calendar days without suitable erosion control, then temporary stabilization measures should be installed unless soil—disturbing activities are planned on such areas within an additional seven calendar

days. Suitable temporary stabilization measures are perimeter controls and silt barriers (such as rock bags, and bags, and silt fencing) along all side—slope and down—slope borders of the disturbed area. Note that perimeter controls alone may not be successful; movement of large amounts of sediment produced by heavy rain on exposed soil could overwhelm such measures. 5 At the Contractor's discretion, additional temporary erosion control practices (such as rock bags, sand bag barriers, and silt fences) may be installed along any down-slope of side-slope perimeter of a soil-disturbed area to prevent sediment movement. Anchored erosion control matting, mulches, or other acceptable méthods may also be installed to stabilize any unprotected slopes

during construction, and hold them to the appropriate grade. As site conditions warrant, the Contractor may also choose to modify the type or arrangement of specified practices to improve their effectiveness. As with any other project changes, the


6 The Contractor will inspect all specified practices at least once every fourteen calendar days, and after all rainfall events to insure that each specified practice remains intact. Any damage noted during such inspections shall be repaired promptly to restore the practice to original specifications. The Contractor will be responsible for maintenance of all erosion and sediment control practices as specified in the plans, including periodic regrading, and final grading after removal of all such practices.


7 When water is used for dust control or to promote vegetation, the Contractor will prevent the escape of this water and any sediment it may carry from the construction site.

8 Care must be exercised to prevent excessive off-site tracking of mud or sediment by construction vehicles. In addition to the specified gravel entrance, properly graveled transition areas should be established at all temporary site exits to assist in mud removal from departing vehicles. The Contractor shall be responsible for cleaning the street daily, or as directed by the City, when mud is tracked anto the street from the construction site.

9 During the site cleanup prior to the possession date, each temporary practice will be completely removed and the area finished to the appropriate post—project condition. This involves final grading, and installation of sod or grass seed on all bare soil areas. A minimum vegetation density of seventy percent, or an equivalent sediment stabilization measure (geotextiles, mulches, or gabions), is required until vegetation is established.

Contractor must present all proposed modifications to the Project Engineer for approval prior to installation.






O' MAXIMUM SPACING WITH 6' MAXIMUM SPACING WITHOUT WIRE SUPPORT FENCE STEEL OR WOOD POST 36" HIGH MAXIMUM PONDING HEIGHT

EXTRA STRENGTH FILTER FABRIC

NEEDED WITHOUT WIRE MESH SUPPORT




INSTALLATION WITHOUT TRENCHING TRENCH DETAIL 1. MUST BE INSTALLED PROPERLY TO AVOID NOTICE OF

2. SILT FENCE SHALL BE PLACED ON SLOPE CONTOURS TO


3. INSPECT AND REPAIR FENCE AFTER EACH STORM EVENT AND REMOVE SEDIMENT WHEN NECESSARY. 9" MAXIMUM RECOMMENDED STORAGE HEIGHT 4. REMOVED SEDIMENT SHALL BE DEPOSITED TO AN AREA

THAT WILL NOT CONTRIBUTE TO SEDIMENT OFF-SITE AND TYPICAL SILT FENCE



NOTIFICATION SIGN INSTALLATION

Time 11123 AM Initials AR



ASL

 \Box

APPROVED JUL 1 1 2023

VANDERBURGH COU DRAINAGE BOAR Received by the Vanderburgh County

Surveyor's Office JUN - 9 2023

NOI FOR JOB POSTING NOI FOR JOB POSTING

Project Name: Mr. Fence /Uniqu-E-Scape Plan Submittal Date: Scope of Project: New building CAugust 24, 2022 County(ies): Vanderburgh Site Address/location: 2044 N St. Joseph Ave Civil Township: Plan Review Date: German Click here to enter a date. Latitude: 38.018445° Longitude: 87.600183° Section. Township, Range: 2-6-11 Plan Preparer: Andy Easley Engineering, Inc. **Affiliation:** sub contractor to TEC Address: 1133 W. Mill Road; Suite 205 City: Evansville Zip: 47710 Phone: 812-424-2481 Cell Phone: n/a Email: tom@easleyengineering.com **Project Site Owner: Shawn King** Company Name (if applicable): Mr. Fence/Uniqu-E-Scape, LLC Address: 1804 Burkhardt Road City: Evansville State: Indiana **Zip:** 47715 Phone: 812-435-3550-Cell Phone: Email: Shawn@gomrfence.com Plan Reviewer: John Stoll **Affiliation: Vanderburgh County Engineer** Address: 201 NW 4th St #307 City: Evansville **Zip:** 47708 State: IN Phone: 812-435-5773 Cell Phone: Email: JStoll@vanderburghgov.org

NAME OF RECEIVING WATER -

Locust Creek

GROSS ACREAGE - 7.12 acres

PROPOSED LAND DISTURBANCE - 0.62 acres

PROJECTS DURATION: 2 years.

5 × 3 × 4 × 9 × 1 × 1 × 1 × 1 × 1 × 1	
XHIBIT 710.	
	Washwater Containment Design Guidance
omputed by	: Date:
roject Name	: NEW STRUCTURE AND PARKING LOT 2044 N ST JOSEPH AVENUE
Vashwater s	ource: Concrete Mortar/masonry Grout Flowable fill Other
r implement etails, drawi	e anticipated washwater volumes. Plans must provide sufficient information to construct adequate containments. On-site constructed containments must have construction ngs and installation requirements and number of containment units, where necessary, to uate containment of project cementitious washwater necessary to complete the project.
	ementitious washwater management: pated washwater volume:
a. Antici	_
a. Antici b. Descri	pated washwater volume:
a. Antici b. Descri he following 1. Antici a.	ption of containments including size and number (refer to SWP3). are suggestions for deriving a washwater management plan. pated cubic yards of cementitious plastic state material: 90 cubic yards Anticipated washwater from ready mixed concrete trucks: i. Average load volume is estimated to be 8 cubic yards of concrete per truck. ii. Number of trucks 12 x 20-40 gallons = 360 total gallons iii. Total gallons 360 x 0.13 cubic feet/gallon x 1.25 (freeboard) = 46.8 cubic feet of washwater containment required with freeboard.
a. Antici b. Descri he following 1. Antici a.	ption of containments including size and number (refer to SWP3). are suggestions for deriving a washwater management plan. pated cubic yards of cementitious plastic state material:
a. Antici b. Descri he following 1. Antici a. b.	ption of containments including size and number (refer to SWP3). are suggestions for deriving a washwater management plan. pated cubic yards of cementitious plastic state material: 90 cubic yards Anticipated washwater from ready mixed concrete trucks: i. Average load volume is estimated to be 8 cubic yards of concrete per truck. ii. Number of trucks 12 x 20-40 gallons = 360 total gallons iii. Total gallons 360 x 0.13 cubic feet/gallon x 1.25 (freeboard) = 46.8 cubic feet of washwater containment required with freeboard. Anticipated washwater from other cementitious activity 0 cubic feet. (mortar/masonry, grout, on-site batch plant, other)
a. Antici b. Descri he following 1. Antici a. b.	ption of containments including size and number (refer to SWP3). are suggestions for deriving a washwater management plan. pated cubic yards of cementitious plastic state material:

a.
Ready mixed concrete with truck mounted washwater recycling systems.

i. Size: Length: _____feet Width: _____feet Depth: _____feet

c. \square Modified dumpster: _____size and number of units (available as needed) _

ii. Number of units (available as needed) ____

ii. Number of units (available as needed) ____

d.

One time use (disposable) containments:

i. Size/type/product ___

b.

Manufactured unit:

July 21, 2021

PART G: GOOD HOUSEKEEPING

Action Initiated Date: Click here to enter a date. Initials:

Action Initiated Date: Click here to enter a date. Initials:

Action Initiated Date: Click here to enter a date. Initials:

Action Initiated Date: Click here to enter a date. Initials:

Action Initiated Date: Click here to enter a date. Initials:

Action Initiated Date: Click here to enter a date. Initials:

information documented in the report is true, accurate, and complete.

PART I: CHANGES TO SWP3

Brief description of the changes:

Evaluator Name and Title:

Signature and Date: ____

Date of SWP3 update:

☐ Maintain Construction Entrance | Observations/Notes:

Observations/Notes:

Observations/Notes:

Observations/Notes:

Observations/Notes/Action Taken:

Action Completed Date: Click here to enter a date. Initials

Action Completed Date: Click here to enter a date. Initials

☐ Remove Tracked Sediment

(do not flush sediment) ☐ Install Additional Measures

☐ Continue to Monitor and

☐ Concrete and/or Cementitious

PART H: EVALUATION OF SHEET FLOW AND CONCENTRATED RUN-OFF (DISCHARGES)

☐ Cover Trash Receptacles ☐ Clean Up Wind-blown Trash

☐ Other

Washout ☐ Fuel ☐ Other

□ Sediment ☐ Oil Sheen ☐ Odor

☐ Foam

☐ Other

☐ Foam

☐ Other

□ Sediment ☐ Oil Sheen ☐ Odor

☐ Floatables/Trash

☐ Color/Turbid Discharge

Does the corrective action based on this inspection require modification to the SWP3? ⊠ Yes ☐ No

I certify that Part A-H of this evaluation were evaluated by me as a trained individual. To the best of my knowledge and belief, the

☐ Floatables/Trash

☐ Color/Turbid Discharge

Type of Leak/Spill

Site Ingress/Egress

Location(s):

Spills or Leaks

Location(s):

(2) WOOD OR METAL Identifying STAKES PER BALE _ LANDSCAPE STAPE _50LB STRAW BALES Washout Area FOR CONTAINMENT CONSTRUCTIOON 10 MIL, POLY. PLACEFLAGS. ORANGE FENCING OR LINING - MUST THE EQ. TO PROVIDE A BARRIER TO EXTEND OVER CONST. EQUIPMENT AND OTHER STRAW BALES TRAFFIC AROUND THE WASHOUT COMAPACTED SOIL EXIST GRADE - EXCAVATE 4" FLAT BOTTOM TRENCH AROUND PERIMETER OF Section A-A WASHOUT FOR STRAW BALES. LOCATE BALES IN TRENCH AND ABUT TIGHTLY AGAINST EACH OTHER

WIDTH = 8 FEET (MINIMUM)

PLAN VIEW

1. SMALL AMOUNTS OF EXCESS OR RESIDUAL CONCRETE (NOT WASHOUT WATER) MAY BE DISPOSED OF IN AREAS THAT WILL NOT

2. LOCATE CONCRETE WASHOUT SYSTEMS AT LEAST 50 FEET FROM ANY CREEKS, WETLANDS, DITCHES KARST FEATURES, OR

3. THE STRUCTURE OR SYSTEM SHALL SHALL BE DESIGNED TO CONTAIN THE ANTICIPATED WASHOUT WATER ASSOCIATED

4. THE STRUCTURE OR SYSTEM SHALL SHALL BE DESIGNED TO CONTAIN THE ANTICIPATED WASHOUT WATER ASSOCIATED WITH CONSTRUCTION LIQUID AND WASTE THAT IS EXPECTED TO BE GENERATED BETWEEN SCHEDULED CLEAN OUT PERIODS. THE

SIZE OF THE CONTAINMENT SYSTEM MAY BE LIMITED BY THE SIZE OF POLYETHYLENE AVAILABLE. THE POLYETHYLENE LINING

5. POLYETHYLENE SHEETING SHOULD BE A MINIMUM OF TEN MILLIMETERS, THAT IS FREE OF HOLES, TEARS, AND OTHER DEFECTS. THE SHEETING SELECTED SHOULD BE OF AN APPROPRIATE SIZE TO FIT THE WASHOUT SYSTEM WITHOUT SEAMS OR

SHOULD BE OF ADEQUATE SIZE TO EXTEND OVER THE BERM OR CONTAINMENT SYSTEM.

LANDSCAPING STAPLES TO SECURE THE POLYETHYLENE LINING TO THE STRAW BALES.

WOOD OR METAL STAKES TO SECURE THE

STRAW BALE (ALTERNATIVE MATERIALS OR

CONTAINMENT). ALTERNATE MATERIALS OR PRODUCTS WILL REQUIRE DESIGN MODIFICATION.

PRODUCTS MAY BE USED TO PROVIDE STRUCTURAL

STRAW BALES (2 PER STRAW BALE).

RESULT IN FLOW TOAN AREA THAT IS TO BE PROTECTED.

STORM DRAINS/MAN MADE CONVEYANCE SYSTEM.

WITH CONSTRUCTION ACTIVITIES

OVERLAP OF THE LINING.

e. 🗵 On-site constructed, above grade: (1) 8X8X1.5 = 96 size and number of units 1 f.

On-site constructed, below grade ____ Justification for use of below grade containment: 3. Additional information regarding how cementitious washwater will be contained or properly removed from the site. Wastewater collected in a wash-down area or in a wet vacuum can be pumpetilious tankfor re-use or hauled to an approved disposal facility. Allow water to evaporate from washout and dispose of solids in the garbage Action Completed Date: Click here to enter a date. Initials Action Completed Date: Click here to enter a date. Initials Action Completed Date: Click here to enter a date. Initials Action Completed Date: Click here to enter a date. Initials

PART F: SURFACE STAI	BILIZATION			
Location(s):	☐ Permanent Vegetative Cover:	Observations/Notes:	 	
	☐ Continue to Monitor			
	☐ 70 Percent Density Achiev	red		
	1	· · · · · · · · · · · · · · · · · · ·		
	☐ Perform Seeding/Reseed ☐ Temporary ☐ Permanent ☐ Apply straw mulch and anchor ☐ Install Erosion Control Blanket ☐ Repair Erosion			
	☐ Utilize Alternative Stabilization	n		
	Method	Т		
Action Initiated Date: Click I	nere to enter a date. Initials:	Action	Completed Date: Click here to enter a date.	Initials
Location(s):	☐ Permanent Vegetative Cover:		Observations/Notes:	
	☐ Continue to Monitor			
	☐ 70 Percent Density Achiev	red		
	☐ Perform Seeding/Reseed			
	☐ Temporary			
	☐ Permanent			
	☐ Apply straw mulch and anchor	r		
	☐ Install Erosion Control Blanket	:		
	☐ Repair Erosion			
	☐ Utilize Alternative Stabilization			
	Method			
Action Initiated Date: Click I	nere to enter a date. Initials:	Action	Completed Date: Click here to enter a date.	Initials
Location(s):	☐ Permanent Vegetative Cover:		Observations/Notes:	
	☐ Continue to Monitor			
	☐ 70 Percent Density Achiev	red .		
	☐ Perform Seeding/Reseed			
	☐ Temporary			
	☐ Permanent			
	☐ Apply straw mulch and anchor			
	☐ Install Erosion Control Blanket			
	☐ Repair Erosion			
	☐ Utilize Alternative Stabilization			
	Method			
Action Initiated Date: Click I	nere to enter a date. Initials:	Action	Completed Date: Click here to enter a date.	Initials
Location(s):	☐ Permanent Vegetative Cover:		Observations/Notes:	
	☐ Continue to Monitor			
	☐ 70 Percent Density Achieved			
	☐ Perform Seeding/Reseed			
	☐ Temporary ☐ Permanent			
	☐ Apply straw mulch and anchor			
	☐ Install Erosion Control Blanket			
	☐ Repair Erosion ☐ Utilize Alternative Stabilization Method			
	· ·	المخلما		

_ size and number of units ____

CONCRETE W	ASHOUT (ABO	VE GRADE SYS	ГЕМ)	No Scale	SWP3		s/ Uniqu RBURGH, I
	PART E: SEDIMENT C			_ `	S/RB		
	Measure: Location(s):	☐ No Action Required ☐ Maintenance Required ☐ Repair Measure ☐ Temporary Measure ☐ Replace Measure ☐ Alternative Measure ☐ Additional Measure	Observations/Notes:				Mr. rence VANDE
	Action Initiated Date: Click	k here to enter a date. Initials:	Action Completed Date: Click here to enter a date. Initials			7	
enter a date. Initials	Measure: Location(s):	 □ No Action Required □ Maintenance Required □ Repair Measure □ Temporary Measure □ Replace Measure □ Alternative Measure □ Additional Measure 	Observations/Notes:			1	
	Action Initiated Date: Click	k here to enter a date. Initials:	Action Completed Date: Click here to enter a date.	Initials	BY:		
•	Measure: Location(s):	 □ No Action Required □ Maintenance Required □ Repair Measure □ Temporary Measure □ Replace Measure 	Observations/Notes:		DRAWN B	OWNer Owner	NONE
enter a date. Initials		☐ Alternative Measure ☐ Additional Measure					
	Action Initiated Date: Click	k here to enter a date. Initials:	Action Completed Date: Click here to enter a date.	Initials	m	ä	
	Measure: Location(s):	 □ No Action Required □ Maintenance Required □ Repair Measure □ Temporary Measure □ Replace Measure □ Alternative Measure □ Additional Measure 	Observations/Notes:		DATE: APRIL 2023	PROJECT NO.:	RE VISIONS
	Action Initiated Date: Click	k here to enter a date. Initials :	Action Completed Date: Click here to enter a date.	Initials		$\vec{\mathcal{O}}$	
enter a date. Initials	Measure: Location(s):	☐ No Action Required ☐ Maintenance Required ☐ Repair Measure ☐ Temporary Measure	Observations/Notes:	APPROVEI	Ö.	C1.5	
		□ Replace Measure□ Alternative Measure□ Additional Measure		VANDERBURGH COU DRAINAGE BOARI			
	Action Initiated Date: Click	k here to enter a date. Initials:	Action Completed Date: Click here to enter a date.	Initials			
enter a date. Initials				Received by the Vanderburgh Co Surveyor's Offi	ce		
				JUN - 9 2023	}		

POLYETHYLENE LINING (10 MILL.); THE LINING

NGINEERING LAND SURVEYING

NDY

E N

AVE

Time 11:23 AM Initials AP

- SHOULD EXTEND OVER THE STRAW BALES.

8X8X1.5 COLLECTION DEPTH = 96 CF

ESTIMATED WASTEWATER = 46.8 CF

MIN. 2 BALES HIGH