



Solutions by Design Since 1937

Telephone 317.844.6777

9339 Priority Way West Drive, Suite 100, Indianapolis, Indiana 46240

www.cripe.biz

October 21, 2022

Michael S. Ward
Chief Deputy
Vanderburgh County Surveyor
1 NW Martin Luther King Jr Blvd
Civic Center Complex, Room 325
Evansville, IN 47708
mward@vanderburghsurveyor.com

RE: ISP Evansville

Thank you for your email comments of October 11, 2022. Please find our responses below.

1. We require FORM 801 (Code 13.04.085(C) to be filled out instead of the form that you provided. I have attached this form for your use.
Response: Note this is a state-owned project, please see State memo.
2. Structure 706 shows water actually going south from this structure because the inlet elevation on the north end is 0.01' higher than south inlet elevation. It appears the intent is for the water to go north into the UDS.
Response: The invert elevation north out of Structure 706 is revised 0.01 lower. See sheet C701.
3. Structure #704 has a typographical error on one of the inlet elevations.
Response: The invert elevation is revised to read 450.51. See sheet C701.
4. The cover page lists benchmarks as being on NGVD 29 datum but notes below that state the datum is NAVD 88. Code 13.04.165(M) requires all elevations to be on NAVD 88 datum.
Response: Civil cover sheet revised to show consistent DLZ control point notes. See sheet C001.

Sincerely,
CRIFE | Civil Engineering

A handwritten signature in blue ink that reads "Stev Pierre".

Stev Pierre, PE
Director of Engineering

CC: O:\2019\190064\20000\Docs\Engr\Permits\Comments Response\2022-10-21_Vanderburgh CSO\Response Letter_VCSO_2022-10-21.docx